

## QUARTERLY REPORTS ON GOVERNMENT PROJECTS/PROGRAMS AND ACTIVITIES


For the Month of APRIL-JUNE 2019

AGENCY/ ADDRESS	PROJECT / PROGRAM / ACTIVITY NAME	LOCATION	TOTAL COST	PROJECT DURATION ( DAYS )	DATE STARTED	NO. OF EXTENSION S	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
								% OF COMPLETION	TOTAL COST INCURRED TO DATE	
WWD	Proposed Culvert Installation at Hilltop Creek, Road and Field Preparation	Brgy. Manila Group, Wao, Lanao del Sur	138,746.47	8	01/28/2019		02/05/2019	90%	125,800.00	Incomplete
WWD	Proposed Additional 4" Transmission Line from Bungol Source to Diomil	Brgy. Manila Group, Wao, Lanao del Sur	1,505,388.84	21	02/18/2019		03/13/2019	99%	1,135,599.64	Incomplete
WWD	Proposed Bungol Source 2 Development, Construction of catchment, River Crossing Post, Source Fencing	Kilometer 9, Sitio Diomil, Brgy. Banga, Wao, Lanao del Sur	507,073.65	45	01/31/2019		03/23/2019	98%	489,954.12	Incomplete
WWD	Proposed Warehouse Construction for P.e and UPVC Pipe Hilltop	Brgy. Manila Group, Wao, Lanao del Sur	301,286.71	35	03/25/2019		07/07/2019	100%	257,109.74	COMPLETE
WWD	Proposed Additional Lateral line to Purok 3 Banga	Brgy. Banga, Wao, Lanao del Sur	178,298.00	5	05/21/2019		05/25/2019	100%	164,811.42	COMPLETE
WWD	WWD 20TH ANNIVERSARY	WAO WATER DISTRICT OFFICE	135,000.00	1	05/27/2019			100%	134,927.30	COMPLETE
		<b>SUB-TOTAL</b>	<b>2,765,793.67</b>							
		<b>GRAND TOTAL</b>	<b>2,765,793.67</b>						<b>2,308,202.22</b>	


Prepared by:

  
**MARVIEN T. BALANE**  
W/RT-B/ Tech. Supervisor

Checked by:

  
**JOHANNES C. SETIER**  
CSA-C/Eng'g & Production Head

Noted by:

  
**ENGR. TOMAS C. CARUMBA, JR.**  
General Manager