

QUARTERLY REPORTS ON GOVERNMENT PROJECTS/PROGRAMS AND ACTIVITIES

For the Month of January -March 2019

AGENCY/ ADDRESS	PROJECT/ PROGRAM/ ACTIVITY NAME	LOCATION	TOTAL COST	PROJECT DURARION (DAYS)	DATE STARTED	NO. OF EXTENSION S	TARGET COMPLETIO N DATE	PROJECT STATUS		REMARKS
								% OF COMPLETION	TOTAL COST INCURRED TO DATE	
WWD	Proposed Culvert Installation at Hilltop Creek, Road and Field Preparation	Brgy. Manila Group, Wao, Lanao del Sur	138,746.47	8	01/28/2019		02/05/2019	43%	53,800.00	Incomplete
WWD	Proposed Additional 4" Transmission Line from Bungol Source to Diomil	Brgy. Manila Group, Wao, Lanao del Sur	1,505,388.84	21	02/18/2019		03/13/2019	98%	1,118,431.22	Incomplete
WWD	Proposed Bungol Source 2 Development, Construction of catchment, River Crossing Post, Source Fencing	Kilometer 9, Sitio Diomil, Brgy. Banga, Wao, Lanao del Sur	507,073.65	45	01/31/2019		03/23/2019	61%	233,399.35	Incomplete
		SUB-TOTAL	2,151,208.96						1,405,630.57	
		GRAND TOTAL	2,151,208.96							

Prepared by:

MARVIN D. BALANE

WRFT-B/Tech. Supervisor

Checked by:

JOHANNES C. SETER

CSA-C/Eng'g & Production Head

Noted by:

ENGR. TOMAS C. CARUMBA, JR.

General Manager