



## QUARTERLY REPORTS ON GOVERNMENT PROJECTS/PROGRAMS AND ACTIVITIES


For the Month of JULY-SEPTEMBER 2019

AGENCY/ ADDRESS	PROJECT/ PROGRAM/ ACTIVITY NAME	LOCATION	TOTAL COST	PROJECT DURARION ( DAYS )	DATE STARTED	NO. OF EXTENSION S	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
								% OF COMPLETION	TOTAL COST INCURRED TO DATE	
WWD	Proposed Culvert Installation at Hilltop Creek, Road and Field Preparation	Brgy. Manila Group, Wao, Lanao del Sur	138,746.47	8	01/28/2019		02/05/2019	95%	131,219.35	Incomplete
WWD	Proposed Additional 4" Transmission Line from Bungol Source to Diomil	Brgy. Manila Group, Wao, Lanao del Sur	1,505,388.84	21	02/18/2019		03/13/2019	77%	1,160,586.67	Incomplete
WWD	Proposed Bungol Source 2 Development, Construction of catchment, River Crossing Post, Source Fencing	Kilometer 9, Sitio Diomil, Brgy. Banga, Wao, Lanao del Sur	507,073.65	45	01/31/2019		03/23/2019	99%	504,275.54	Incomplete
WWD	Proposed Warehouse Construction for P.e and UPVC Pipe Hilltop	Brgy. Manila Group, Wao, Lanao del Sur	301,286.71	35	03/25/2019		07/07/2019	100%	257,109.74	COMPLETE
WWD	Proposed Additional Lateral line to Purok 3 Banga	Brgy. Banga, Wao, Lanao del Sur	178,298.00	5	05/21/2019		05/25/2019	100%	164,811.42	COMPLETE
WWD	WWD 20TH ANNIVERSARY	WAO WATER DISTRICT OFFICE	135,000.00	1	05/27/2019			100%	134,927.30	COMPLETE
WWD	Proposed Construction of Chlorinator House and Flow Meter Box	Brgy. Banga, Wao, Lanao del Sur	44,984.55	5	07/22/2019		07/27/2019	42%	18,680.64	Incomplete
WWD	Proposed Comfort Room Construction and Compressor House for Carwash	Brgy. Western, Wao, Lanao del Sur	50,456.00	10	07/30/2019		08/09/2019	66%	33,060.21	Incomplete

WWD	Proposed Office Renovation	Brgy. Western, Wao, Lanao del Sur	387,881.72		08/02/2019	09/20/2019	100%	387,881.72	COMPLETE
WWD	Proposed Construction of Kitchen and CR at Hilltop	Brgy. Manila Group, Wao, Lanao del Sur	77,259.19	15	08/09/2019	08/26/2019	46%	35,600.00	Incomplete
WWD	CSC ANNIVERSARY	Brgy. Western, Wao, Lanao del Sur	27,450.00		09/24/2019		100%	24,583.00	COMPLETE
WWD	Proposed Water System to DOLE (WDC) Packing House	Km 9 to Brgy. Banga, Wao, Lanao del Sur	10,734,564.00	60	08/20/2019	10/20/2019	56%	5,999,880.00	Incomplete
		<b>SUB-TOTAL</b>	<b>14,060,939.13</b>					<b>8,852,615.59</b>	
		<b>GRAND TOTAL</b>	<b>14,060,939.13</b>						

Prepared by:  
  
**MARVIEN T. BALANE**  
 WRFT-B/Tech. Supervisor

Checked by:  
  
**JOHANNES C. SENER**  
 CSA-C/Engg & Production Head

Noted by:  
  
**ENGR. TOMAS C. CARUMBA, JR.**  
 General Manager