


## CONSOLIDATED REPORT ON GOVERNMENT PROJECTS/PROGRAMS AND ACTIVITIES

For the Month of JANUARY - MARCH 2021


AGENCY/ ADDRESS	PROJECT/ PROGRAM/ ACTIVITY NAME	LOCATION	TOTAL COST	PROJECT DURARION ( DAYS )	DATE STARTED	NO. OF EXTENSION S	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
								% OF COMPLETION	TOTAL COST INCURRED TO DATE	
WWD	Additional 4" Mainlines to Purok- 3 Banga	Brgy. Banga, Wao, Lanao del Sur	892,112.00	21	12/02/2019	7	01/12/2020	88%	787,394.63	Incomplete
WWD	Rehabilitation of Mainline	Brgy. Eastern, Wao, Lanao del Sur	919,379.00	20	02/02/2020		02/22/2020	55%	501,254.84	Incomplete
WWD	Re-Alignment of Pipeline	Brgy. Western, Wao, Lanao del Sur	502,542.84	24	04/20/2020		05/18/2020	80%	399,917.74	Incomplete
WWD	Re-piping and re-alignment of 3" and 1½" Pipeline	Brgy. Serran & Brgy. Panang, Wao, Lanao del Sur	534,502.55	24	06/19/2020		07/16/2020	49%	264,385.71	Incomplete
WWD	Construction of Wao Water Supply System Expansion Project	Brgy. Killkil, Wao, Lanao del Sur	22,470,500.00	180	07/27/2020		01/23/2020	90%	20,223,450.00	Incomplete
WWD	Construction of Storage Facility and Kitchen Extension at Hilltop	Brgy. Manila Group, Wao, Lanao del Sur	156,296.88	25	02/08/2021		03/10/2021	100%	155,442.88	Completed
WWD	Installation of 8" UPVC, 6" Flowmeter ultrasonis and mechanical, 8" STC, Solar Panel, 6" and 4" Gate Valves	Brgy. Manila Group, Wao, Lanao del Sur	1,805,228.38					0.1%	1,653.60	Ongoing
		<b>SUB-TOTAL</b>	<b>27,280,561.65</b>						<b>22,333,499.40</b>	

WWD	International Women's Day	Brgy. Western, Wao, Lanao del Sur	40,300.00		03/08/2021		03/08/2021	100%	40,186.00	LIQUIDATED
WWD	World Water Day	Brgy. Kilikili, Wao, Lanao del Sur	15,000.00		03/22/2021		03/22/2021	100%	14,722.00	LIQUIDATED
WWD	Awarding Cermony (Bronze Prime HRM, maturity level 2)	Brgy. Western, Wao, Lanao del Sur	20,000.00	1	12/29/2020		12/29/2020	100%	19,767.00	LIQUIDATED
		<b>SUB-TOTAL</b>	<b>75,300.00</b>						<b>74,675.00</b>	
		<b>GRAND TOTAL</b>	<b>27,355,861.65</b>						<b>22,408,174.40</b>	


Prepared by:

  
**JOE PAUL IMPERIAL**  
 EA-B/Tech. Supervisor

Checked by:

  
**JOHANNES ELSETH**  
 SWMMC/Eng'g & Production Head

Noted by:

  
**ENGR. TOMAS C. CALUMBA, JR.**  
 General Manager