

CONSOLIDATED REPORTS ON GOVERNMENT PROJECTS/PROGRAMS AND ACTIVITIES

For the Month of January to December, 2020

AGENCY/ ADDRESS	PROJECT / PROGRAM/ ACTIVITY NAME	LOCATION	TOTAL COST	PROJECT DURATION (DAYS)	DATE STARTED	NO. OF EXTENSION S	TARGET COMPLETION DATE	PROJECT STATUS		REMARKS
								% OF COMPLETION	TOTAL COST INCURRED TO DATE	
WWD	Proposed Additional Lawn and Façade Renovation	Brgy. Western, Wao, Lanao del Sur	95,000.00		09/23/2019		10/15/2019	100%	95,000.00	COMPLETE
WWD	Proposed Additional 4" Mainlines to Purok- 3 Banga	Brgy. Banga, Wao, Lanao del Sur	892,112.00	21	12/02/2019	7	01/12/2020	22%	198,014.13	Incomplete
WWD	Proposed Rehabilitation of Mainline	Brgy. Eastern, Wao, Lanao del Sur	919,379.00	20	02/02/2020		02/23/2020	20%	187,696.46	Incomplete
WWD	Proposed Additional 6" Mainline from JICA to Brgy. Western	Brgy. Manila Group, Wao, Lanao del Sur	995,947.00	24	02/28/2020		03/19/2020	14%	139,483.87	Incomplete
WWD	Proposed Catchment and Intake Development and Rehabilitation of Transmissionline	Brgy. Park Area, Wao, Lanao del Sur	665,416.33	18	03/25/2020		04/18/2020	100%	322,818.02	COMPLETE; RE-USING OF PIPELINES
WWD	Proposed Re-Alignment of Pipeline	Brgy. Western, Wao, Lanao del Sur	502,542.84	24	04/20/2020		05/18/2020	58%	289,050.28	Incomplete
WWD	Proposed Re-piping and re-alignment of 3" and 1½" Pipeline	Brgy. Serran & Brgy. Panang, Wao, Lanao del Sur	534,502.55	24	06/19/2020		07/16/2020	52%	276,770.51	Incomplete
WWD	Proposed Re-piping and re-alignment of 2" Pipeline	Brgy. Christian (Middle Village) and Brgy. Gata (Labasan Area), Wao, Lanao del Sur	607,956.99	20	07/20/2020		08/11/2020	100%	608,611.99	COMPLETE
WWD	Proposed Construction of Wao Water Supply System Expansion Project	Brgy. Kikikili, Wao, Lanao del Sur	22,470,500.00	180	07/27/2020		01/23/2020	81%	18,201,105.00	Ongoing
WWD	Proposed renovation of Engineering Office and Stockroom Phase 1	Brgy. Western, Wao, Lanao del Sur	200,047.88	25	08/13/2020		09/10/2020	100%	200,047.88	COMPLETE

WWD	Proposed renovation of Engineering Office and Stockroom Phase 2	Brgy. Western, Wao, Lanao del Sur	173,105.91	25	09/16/2020	10/14/2020	100%	171,219.91	COMPLETE
WWD	Proposed carpentry works of ceiling of office renovation	Brgy. Western, Wao, Lanao del Sur	146,724.19	25	10/7/2020	11/24/2020	100%	146,066.63	COMPLETE
WWD	Proposed carpentry works of furnitures and fixtures of renovation of Engineering Office and Stockroom	Brgy. Western, Wao, Lanao del Sur	151,850.54	20	11/02/2020	11/24/2020	100%	151,443.04	COMPLETE
		SUB-TOTAL	28,355,085.23					20,983,327.78	
WWD	Wao Water District 21st Anniversary	Brgy. Western, Wao, Lanao del Sur	80,000.00	1	05/26/2020	05/26/2020	100%	79,985.20	COMPLETE
WWD	Civil Service Anniversary 2020	Brgy. Western, Wao, Lanao del Sur	42,100.00	1	09/22/2020	09/22/2020	100%	41,970.20	COMPLETE
WWD	Paskong Pliny @ Wao WD 2020	Brgy. Western, Wao, Lanao del Sur	18,000.00	25	11/13/2020	12/17/2020	100%	17,948.00	COMPLETE
WWD	Family Feeding Program	Brgy. Western, Wao, Lanao del Sur	10,500.00	1	12/17/2020	12/17/2020	100%	10,325.00	COMPLETE
WWD	Year End Assessment and Culmination Program 2020	Brgy. Western, Wao, Lanao del Sur	78,000.00	1	12/17/2020	12/17/2020	100%	77,880.45	COMPLETE
WWD	Awarding Cermony (Bronze Prime HRM, maturity level 2)	Brgy. Western, Wao, Lanao del Sur	20,000.00	1	12/29/2020	12/29/2020	0%		UNLIQUIDATED
		SUB-TOTAL	248,600.00					228,108.85	
		GRAND TOTAL	28,603,685.23					21,211,436.63	

Prepared by:

JOE PAUL IMPERIAL
EA-B/Tech. Supervisor

Checked by:

JOHANNES C. SETIEN
SWMM-C/Eng'g & Production Head

Noted by:

ENGR. TOMAS C. CANOMBA, JR.
General Manager