


**ANNUAL REPORT ON GOVERNMENT PROJECTS/PROGRAMS AND ACTIVITIES**  
For the Year 2024

AGENCY/ ADDRESS	PROJECT/ PROGRAM/ ACTIVITY NAME	LOCATION	TOTAL COST	PROJECT DURATION ( DAYS )	DATE STARTED	NO. OF EXTENSIONS	TARGET COMPLETION DATE	PROJECT STATUS		BENEFICIARIES	REMARKS
								% OF COMPLETION	TOTAL COST INCURRED TO DATE		
WWD	WWD Office Renovation	Brgy. Manila Group Wao, Lanao del Sur	625,000.00	90	13 08 2020		11/24/2020	100%	625,000.00	WWD Employees, Concessionaire And Guest	Completed
WWD	Re-creational improvement at Hilltop and re-alignment of Pipeline with in the Perimeter area and Installation of Barb wire fence	Brgy. Manila Group Wao, Lanao del Sur	779,983.36	32	11 08 2022		17 09 2022	100%	779,058.00	WWD Employees And Guest	Completed
WWD	Improvement Plan at WWD Hilltop	Brgy. Manila Group Wao, Lanao del Sur	299,499.89	22	5 04 2023		3 05 2023	100%	299,499.89	WWD Employees And Guest	Completed
WWD	Proposed Expansion Project (Pipe Laying, Installation of Fittings and Masonry Work)	Barangay Kili-Kili, Wao, Lanao Del Sur & Brgy. Pamotolon, Kailangan, Bukidnon	1,949,622.16	22	10 05 2023		3 06 2023	100%	1,898,196.22	Barangay Kili-Kili, Wao, Lanao Del Sur & Brgy. Pamotolon, Kailangan, Bukidnon	Completed
WWD	Proposed Expansion Project to South Area	BARANGAY WESTERN, PILINTANGAN, BO-UT, CEBUANO GROUP & BRGY. KABATANGAN, WAO, LANA DEL SUR	6,063,860.85	30	17 08 2023	54	20 09 2023	100%	6,048,675.00	Brgy. Bu-ot, Cebuano Group, Kabatangan, Pagalongan, & Brgy. Milaya, Wao, Lanao del Sur	Completed Delayed due to Right of Way
WWD	Proposed Re-routing of 6" Transmission Pipeline @ Rebusto Farm	Barangay Banga Wao, Lanao del Sur	927,692.42	9	29 11 2023		13 12 2023	100%	926,920.00	Brgy. Banga, Christian Village, Eastern, Extension, Gata, Manila Group & Brgy. Western, Wao, Lanao del Sur	Completed
WWD	Proposed Additional Pipeline from Ologan Farm to Diemel Breaker	Barangay Banga Wao, Lanao del Sur	1,709,296.47	90	16 04 2024		31 07 2024	100%	1,707,800.00	Brgy. Banga, Christian Village, Easter, Extension, Gata, Manila Group & Brgy. Western, Wao, Lanao del Sur	Completed
WWD	Proposed Re-alignment of 6" and 4" Transmission Pipeline from Lizada, Justalero and De Otoy Area	Brgy. Pilintangan Wao, Lanao del Sure	984,718.77	12	9/12/2024		21/12/2024	60%	590,228.40	Brgy. Banga, Christian Village, Easter, Extension, Gata, Manila Group & Brgy. Western, Wao, Lanao del Sur	Incomplete
		<b>SUB-TOTAL</b>	<b>13,339,673.92</b>						<b>12,875,377.51</b>		
<b>RETENTIONS</b>											
WWD	Supply of Water to Lower Kili-kili	Brgy. Kili-kili Wao, Lanao del Sur							6,929.16		Retention
WWD	Improvement of Hilltop Perimeter Area	Brgy. Manila Group Wao, Lanao del Sur							2,021.25		Retention
WWD	Proposed Additional Pipeline from Ologan Farm to Diemel Breaker	Brgy. Manila Group Wao, Lanao del Sur							51,234.00		Retention
		<b>SUB-TOTAL</b>							<b>51,234.00</b>		
		<b>SUB-TOTAL</b>	<b>13,339,673.92</b>						<b>12,815,193.10</b>		


ACTIVITIES										
WWD	Year-end Assessment 2023	Brgy. Western Wao, Lanao del Sur	450,000.00	1	14 12 2023		14 12 2023	100%	449,984.05	Completed
WWD	Benchmarking: BAWD Meets BAWD	Brgy. Western Wao, Lanao del Sur	30,000.00	1	25 02 2024		25 02 2024	100%	29,980.00	Completed
WWD	Women's Month Celebration	Brgy. Western Wao, Lanao del Sur	20,000.00	1	8 03 2024		8 03 2024	100%	19,988.00	Completed
WWD	31st Founding Anniversary & 25 Years of Operation	Brgy. Western Wao, Lanao del Sur	250,000.00	3	28 05 2024		30 05 2024	100%	105,994.00	Completed
WWD	Team Building 2024	Initao City, Misamis Oriental	100,000.00	2	19/09/2024		20/09/2024	100%	99,979.00	Completed
WWD	124th PCSA	Barangay Western Wao, Lanao del Sur	47,000.00	21	1/09/2024		30/09/2024	100%	46,975.00	Completed
WWD	Mt. Kitanglad Tree Growing Festival Gen. 2	Libongan, Talakag, Bukidnon	20,000.00	2	22/11/2024		23/11/2024	100%	19,966.15	Liquidated
WWD	Year-end Assessment 2024	Brgy. Western Wao, Lanao del Sur	447,850.00	1	19/12/2024		19/12/2024	100%	447,796.45	Liquidated
		<b>SUB-TOTAL</b>	<b>1,364,850.00</b>						<b>1,220,662.65</b>	
		<b>GRAND TOTAL</b>	<b>14,704,523.92</b>						<b>14,035,855.75</b>	

Prepared by:

  
**JOE PAUL IMPERIAL**  
 EA-B/Tech. Supervisor

  
**JOHANNES C. SETIER**  
 SWMM-C/Eng'g & Production Head

Noted by:

  
**ENGR. TOMAS C. CARUMBA, JR.**  
 General Manager

**QUARTERLY REPORT ON GOVERNMENT PROJECTS/PROGRAMS AND ACTIVITIES**  
For the Months of October to December 2024

AGENCY/ ADDRESS	PROJECT/ PROGRAM/ ACTIVITY NAME	LOCATION	TOTAL COST	PROJECT DURATION (DAYS)	DATE STARTED	NO. OF EXTENSIONS	TARGET COMPLETION DATE	PROJECT STATUS		BENEFICIARIES	REMARKS
								% OF COMPLETION	TOTAL COST INCURRED TO DATE		
WWD	WWD Office Renovation	Brgy. Manila Group Wao, Lanao del Sur	625,000.00	90	13/08/2020		11/24/2020	100%	625,000.00	WWD Employees, Concessionaire And Guest	Completed
WWD	Proposed Re-routing of 6" Transmission Pipeline @ Rebusto Farm	Barangay Banga Wao, Lanao del Sur	927,692.42	9	29/11/2023		13/12/2023	100%	926,920.00	Brgy. Banga, Christian Village, Eastern, Extension, Gata, Manila Group & Brgy. Western, Wao, Lanao del Sur	Completed
WWD	Proposed Additional Pipeline from Ologan Farm to Diomel Breaker	Barangay Banga Wao, Lanao del Sur	4,582,703.46	90	16/04/2024		31/07/2024	100%	4,567,305.91	Brgy. Banga, Christian Village, Eastern, Extension, Gata, Manila Group & Brgy. Western, Wao, Lanao del Sur	Completed
WWD	Proposed Re-alignment of 6" and 4" Transmission Pipeline from Lizada, Justalero and De Otoy Area	Brgy. Pilintangan Wao, Lanao del Sure	984,718.77	12	9/12/2024		21/12/2024	60%	590,228.40	Brgy. Banga, Christian Village, Easter, Extension, Gata, Manila Group & Brgy. Western, Wao, Lanao del Sur	Incomplete
SUB-TOTAL			7,120,114.65						6,709,454.31		
<b>RETENTIONS</b>											
WWD	Supply of Water to Lower Kili-kili	Brgy. Kili-kili Wao, Lanao del Sur							6,929.16		Retention
WWD	Improvement of Hilltop Perimeter Area	Brgy. Manila Group Wao, Lanao del Sur							2,021.25		Retention
WWD	Proposed Additional Pipeline from Ologan Farm to Diomel Breaker	Brgy. Manila Group Wao, Lanao del Sur							51,234.00		Retention
SUB-TOTAL									SUB-TOTAL		
			7,120,114.65						6,649,269.90		
<b>ACTIVITIES</b>											
WWD	Mt. Kitanglad Tree Growing Festival Gen. 2	Libongan, Talakag, Bukidnon	20,000.00	2	22/11/2024		23/11/2024	100%	19,966.15		Liquidated
WWD	Year-end Assessment 2024	Brgy. Western Wao, Lanao del Sur	447,850.00	1	19/12/2024		19/12/2024	100%	447,796.45		Liquidated
SUB-TOTAL			467,850.00						467,762.60		
GRAND TOTAL			7,587,964.65						7,117,032.50		

Prepared by:

**JOE PAUL IMPERIAL**  
EA-B/Tech. Supervisor

**JOHANNES O. SEYTA**  
SWMM-C/Eng'g & Production Head

Noted by:

**ENGR. TOMAS C. CARUMBA, JR.**  
General Manager


**MONTHLY REPORT ON GOVERNMENT PROJECTS/PROGRAMS AND ACTIVITIES**

For the Month of December 2024

AGENCY/ ADDRESS	PROJECT/ PROGRAM/ ACTIVITY NAME	LOCATION	TOTAL COST	PROJECT DURATION (DAYS)	DATE STARTED	NO. OF EXTENSIONS	TARGET COMPLETION DATE	PROJECT STATUS		BENEFICIARIES	REMARKS
								% OF COMPLETION	TOTAL COST INCURRED TO DATE		
WWD	WWD Office Renovation	Brgy. Manila Group Wao, Lanao del Sur	625,000.00	90	13/08/2020		11/24/2020	100%	625,000.00	WWD Employees, Concessionaire And Guest	Completed
WWD	Proposed Re-Routing of 6" Transmission Pipeline @ Rebusito Farm	Barangay Banga Wao, Lanao del Sur	927,692.42	9	29/11/2023		13/12/2023	100%	926,920.00	Brgy. Banga, Christian Village, Eastern, Extension, Gata, Manila Group & Brgy. Western, Wao, Lanao del Sur	Completed
WWD	Proposed Additional Pipeline from Ologan Farm to Diemel Breaker	Barangay Banga Wao, Lanao del Sur	4,582,703.46	90	16/04/2024		31/07/2024	100%	4,567,305.91	Brgy. Banga, Christian Village, Easter, Extension, Gata, Manila Group & Brgy. Western, Wao, Lanao del Sur	Completed
WWD	Proposed re-alignment of 6" and 4" Transmission Pipeline from Lizada, Justaiero and De Otay Area	Brgy. Pilintangan Wao, Lanao del Sure	984,718.77	12	9/12/2024		21/12/2024	60%	590,228.40	Brgy. Banga, Christian Village, Easter, Extension, Gata, Manila Group & Brgy. Western, Wao, Lanao del Sur	Incomplete
SUB-TOTAL			7,120,114.65						6,709,454.31		
<b>RETENTIONS</b>											
WWD	Supply of Water to Lower Kili-kili	Brgy. Kili-kili Wao, Lanao del Sur							6,929.16		Retention
WWD	Improvement of Hilltop Perimeter Area	Brgy. Manila Group Wao, Lanao del Sur							2,021.25		Retention
WWD	Proposed Additional Pipeline from Ologan Farm to Diemel Breaker	Brgy. Manila Group Wao, Lanao del Sur							51,234.00		Retention
SUB-TOTAL									SUB-TOTAL		
			7,120,114.65						6,649,269.90		
<b>ACTIVITIES</b>											
WWD	ML Kitanglad Tree Growing Festival Gen. 2	Libongan, Talakag, Bukidnon	20,000.00	2	22/11/2024		23/11/2024	100%	19,966.15		Liquidated
WWD	Year-end Assessment	Brgy. Western Wao, Lanao del Sur	447,850.00	1	19/12/2024		19/12/2024	100%	447,796.45		Liquidated
SUB-TOTAL			467,850.00						467,762.60		
GRAND TOTAL			7,587,964.65						7,117,032.50		

Prepared by:

  
**JOE PAUL IMPERIA**  
EA-B/Tech. Supervisor

  
**JOHANNES C. SEHER**  
SWM/C/Eng'g & Production Head

Noted by:

  
**ENGR. TOMAS C. CARUMBA, JR.**  
General Manager